GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

TWD-NABARD XVII (Bridges) Grant - Construction of Low Level Cause way (Bridge work) across Chandravanka Vagu at Macherla in Guntur district -Extension of agreement time upto 31-12-2015 – Orders – Issued.

TRIBAL WELFARE (BUD) DEPARTMENT

G.O.RT.No. 134 Dated: 11-04-2016
Read the following:-

1. G.O.Rt.No.626, S.W.(TW.Bud-2) Dept., dated 5-8-2011.
2. From the ENC-TW, Lr.No.AC4/1658/Roads/2012,dt.17-10-2013 and 4-9-2015

***

O R D E R:-

1. In the reference 1st read above, Government have issued administrative sanction for release of funds sanctioned by the NABARD under RIDF-XVII for execution of Rural Bridge Road Projects in Andhra Pradesh (Tribal Areas).

2. In the reference 2nd read above, the Engineer-in-Chief(TW) has stated that the SE(TW), Hyderabad has submitted EOAT proposals for the work "Construction of Low Level Cause Way" (Bridge work) across Chandra Vanka Vagu at Macherla in Guntur district for sanction of EOAT up to 30.08.2015.

3. The E-n-C has further stated that the SE(TW), Hyderabad is stating that the above work was administratively sanctioned for Rs.126.00 lakhs under NABARD XVII (Bridges) grants vide G.O.Rt.No.626, T.W(Bud.2) Dept., dated 5-8-2011 and the work was entrusted to M/S. BVR Projects, R/O Hyderabad on tender basis at (-) 8.10% less than ECV and the agreement concluded by the EOSE(TW), Hyderabad with a completion period of 12 months i.e. to complete the entire work up to 08.10.2013 and E-n-C, A.P., Hyderabad has granted the EOAT up to 30.04.2014.

4. He has further stated that SE(TW), Hyderabad has informed that the firm has executed 40% of work i.e. pears & Bed Blocks completed up to sanctioned EOAT period i.e. up to sanctioned EOAT period i.e. 30.04.2014 due to delay in taking decision by the Government for treating this work as started work until then the EOAT time is lapsed. Finally the Government has accorded permission for releasing the payment duly treating the work as started work vide Memo No.12260/TW.Bud.1/2013-5, dt:10.09.2014 and the payment is released to the firm on 28.12.2014 i.e. the payment is released after 8 months of completion of EOAT period & the EOAT recommended up to 30.08.2015 for 487 days which is in sanction purview of the Government.

5. The Engineer-in-Chief has further stated that the EE (TW), Srisailam is submitting that the causeway is very much required for the ST habitations and it is known that during rainy season the two ST colonies are completely disconnected from the easy reach of the town and the work is executed to the tune of Rs.70.00 lakhs against the ECV of Rs.115.00 lakhs are already Rs.33.00 lakhs expenditure was incurred and payment is also made to the executive agency and also the agency could not complete the work within the agreement period due to prevailing site conditions, soil investigations & designs delay, delay in earth work excavation in hard rock, as this work is treating as started work and delay in clearance of part bills and agency has represented on 16-02-2015 for sanction of EOAT up to 30-08-2015 and further started the work at site and planned to complete the work on or before 30-08-2015.

6. The Engineer-in-Chief (TW) has further stated that due to delay in sanction of the EOAT, the agency could not progress the work as per schedule to complete on or before 30-08-2015 and again represented and requested to sanction further EOAT up to 31-12-2015 for completion and also the EE (TW), Srisailam is submitting that, If EOAT is not sanctioned by the competency the expenditure incurred so far will be unfruitful as well as issue leads legal complications from the agency.

7. The Engineer-in-Chief (TW) has requested to accord the EOAT for the work construction of Low Level cause way (Bridge work) across Chandra Vanka Vagu at Macherla in Guntur district" up to 31-12-2015 at early date without imposing the liquidated damages since the replies submitted by the EE(TW) Srisailam are convincing so as to enable to complete the work and bring the Low level cause way for utilization to the poor tribal.

8. Government after careful examination of the matter hereby accord the "Extension of Agreement Time" for the work construction of Low Level Cause Way (Bridge work) across Chandra Vanka Vagu at Macherla in Guntur district" up to 31-12-2015.

9. This order issues with the concurrence of Finance (NABARD &SP) Department vide their U.O.No.20752/245/N&SP/2015, dated 30-10-2015.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

S.SOLOMON AROKIARAJ
SPL.CHIEF SECRETARY TO GOVERNMENT (FAC)

To
The Engineer-in-Chief(TW), A.P., Hyderabad.
The S.E.(TW), Hyderabad.
The E.E.(TW), Srisailam.
The Chief General Manager, NABARD, Hyderabad.
Copy to:
The P.S. to M(SWE&TWE)
The P.S. to Spl.C.S.to Govt.,(TW)
The Finance (NABARD&SP) Dept.
Sc/Sf.

// FORWARDED::BY::ORDER//

SECTION OFFICER